

HUBUNGAN ANTAR ITEM PEKERJAAN

No. Task	Name Task	Prodesesor
2	Pembangunan KPPD	
3	PEKERJAAN TANAH DAN PASIR	
4	Tiang pancang precast K450 □ 25 cm H: 12 m. 80 kolom. (1 kolom 4 titik pa	6FS-42 days
5	Alat pancang hidraulic jacking 240 T	6FS-42 days
6	Pengupasan tanah sedalam 40 cm	
7	Membuang tanah hasil pengupasan	6FS-49 days
8	Galian tanah	6FS-49 days
9	Galian tanah pondasi menerus	6FS-42 days
10	Urug pasir bawah pondasi , t = 10 cm	6FS-49 days
11	Urug tanah kembali	4FS+7 days,5FS-7 days,7FS-28 days,8FS+14 days,9FS+14 days,10FS+7 days
12	Urug tanah peninggian	4FS+7 days,5FS-7 days,7FS-28 days,8FS+14 days,9FS+14 days,10FS+7 days
13	Urug sirtu	11FS+28 days,12FS-35 days
14	BASEMENT	
15	PEKERJAAN PASANGAN	
16	Pasangan pondasi batu kali 1 : 5 (PO1)	6FS-42 days
17	Pasangan pondasi batu kali 1 : 5 (PO2)	16FS-7 days
18	Pasangan pondasi batu kali 1 : 5 dinding penahan tanah (PO4)	16
19	Pasangan pondasi batu kali 1 : 5 dinding penahan tanah (PO6)	17FS+21 days,18
20	Pasangan pondasi batu kali 1 : 5 dinding penahan tanah (PO7)	17FS+28 days,18FS+7 days
21	Pasang buis beton Ø 80 cm	19FS+7 days,20
22	PEKERJAAN BETON BERTULANG	
23	Beton Sloof S1: 30/50 K300	
24	Beton	16FS+7 days
25	Pembesian	16FS+7 days
26	Begisting	16FS+7 days
27	Membongkar cetakan	16FS+7 days
28	Beton Sloof S3: 15/25 K275	
29	Beton	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
30	Pembesian	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
31	Begisting	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
32	Membongkar cetakan	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
33	Beton Kolom K1: 50/70, K 300	
34	Beton	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
35	Pembesian	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
36	Begisting	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
37	Membongkar cetakan	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
38	Stutwerk	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
39	Beton Kolom K2: 30/30, K 300	
40	Beton	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days,21FS-7 days

41	Pembesian	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days,21FS-7 days
42	Begisting	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days,21FS-7 days
43	Stutwerk	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days,21FS-7 days
44	Membongkar cetakan	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days,21FS-7 days
45	Beton Kolom K3: 40/40, K 300	
46	Beton	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
47	Pembesian	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
48	Begisting	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
49	Stutwerk	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
50	Membongkar cetakan	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
51	Beton Balok B1: 35/65, K 300	
52	Beton	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
53	Pembesian	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
54	Begisting	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
55	Stutwerk	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
56	Membongkar cetakan	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days

57	Beton Balok B2: 25/40, K 300	
58	Beton	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
59	Pembesian	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
60	Begisting	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
61	Stutwerk	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
62	Membongkar cetakan	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
63	Beton plat lantai tebal 12 cm K300	
64	Beton plat lantai tebal 12 cm K300	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
65	Beton plat tangga dan bordes tebal 15 cm K300	
66	Beton	29FS+14 days,30FS+14 days,31FS+14 days,32FS+14 days,34FS-7 days,35FS-7 days,36FS-7 days,37FS-7 days,38FS-7 days,72FS+14 days,74FS+28 days,76FS+28 days
67	Pembesian	29FS+14 days,30FS+14 days,31FS+14 days,32FS+14 days,34FS-7 days,35FS-7 days,36FS-7 days,37FS-7 days,38FS-7 days,72FS+14 days,74FS+28 days,76FS+28 days
68	Begisting	29FS+14 days,30FS+14 days,31FS+14 days,32FS+14 days,34FS-7 days,35FS-7 days,36FS-7 days,37FS-7 days,38FS-7 days,72FS+14 days,74FS+28 days,76FS+28 days
69	Stutwerk	29FS+14 days,30FS+14 days,31FS+14 days,32FS+14 days,34FS-7 days,35FS-7 days,36FS-7 days,37FS-7 days,38FS-7 days,72FS+14 days,74FS+28 days,76FS+28 days
70	Membongkar cetakan	29FS+14 days,30FS+14 days,31FS+14 days,32FS+14 days,34FS-7 days,35FS-7 days,36FS-7 days,37FS-7 days,38FS-7 days,72FS+14 days,74FS+28 days,76FS+28 days

71	Beton footplat F1: 1,5 x 1,5 m tebal 40 cm K300	
72	Beton footplat F1: 1,5 x 1,5 m tebal 40 cm K300	24FS-21 days,25FS-21 days,26FS-21 days,27FS-21 days
73	Beton footplat F2: 1 x 1 m tebal 40 cm K300	
74	Beton footplat F2: 1 x 1 m tebal 40 cm K300	24FS-21 days,25FS-21 days,26FS-21 days,27FS-21 days
75	Beton lantai kerja tebal 10 cm K 175	
76	Beton lantai kerja tebal 10 cm K 175	24FS-21 days,25FS-21 days,26FS-21 days,27FS-21 days
77	Dinding beton penahan tanah tebal 15 cm	
78	Beton	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
79	Pembesian	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
80	Begisting	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
81	Stutwerk	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
82	Membongkar Cetakan	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
83	Pondasi siklop, 60% beton campuran 1 PC:2 PB:3 KR dan 40% batu belah	
84	Pondasi siklop, 60% beton campuran 1 PC:2 PB:3 KR dan 40% batu belah	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days
85	Besi D 13 untuk stek kolom dan balok	
86	Besi D 13 untuk stek kolom dan balok	40FS+14 days,41FS+14 days,42FS+14 days,43FS+14 days,44FS+14 days,46FS+14 days,47FS+14 days,48FS+14 days,49FS+14 days,50FS+14 days,52,53,54,55,56,58,59,60,61,62,64,66,67,68,69,70,78FS+14 days,79FS+14 days,80FS+14 days,81FS+14 days,82FS+14 days,84FS+14 days

87	LANTAI 1	
88	PEKERJAAN BETON BERTULANG	
89	Beton Kolom K1: 50/70, K 300	
90	Beton	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days
91	Pembesian	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days
92	Begisting	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days
93	Membongkar cetakan	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days
94	Stutwerk	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days
95	Beton Kolom K2: 30/30, K 300	
96	Beton	90FS-14 days,91FS-14 days,92FS-14 days,93FS-14 days,94FS-14 days
97	Pembesian	90FS-14 days,91FS-14 days,92FS-14 days,93FS-14 days,94FS-14 days
98	Begisting	90FS-14 days,91FS-14 days,92FS-14 days,93FS-14 days,94FS-14 days
99	Stutwerk	90FS-14 days,91FS-14 days,92FS-14 days,93FS-14 days,94FS-14 days
100	Membongkar cetakan	90FS-14 days,91FS-14 days,92FS-14 days,93FS-14 days,94FS-14 days
101	Beton Balok B1: 35/65, K 300	
102	Beton	90,91,92,93,94,13FS-42 days,86FS-7 days
103	Pembesian	90,91,92,93,94,13FS-42 days,86FS-7 days
104	Begisting	90,91,92,93,94,13FS-42 days,86FS-7 days
105	Stutwerk	90,91,92,93,94,13FS-42 days,86FS-7 days
106	Membongkar cetakan	90,91,92,93,94,13FS-42 days,86FS-7 days

107	Beton Balok B2: 25/40, K 300	
108	Beton	90,91,92,93,94,13FS-42 days,86FS-7 days
109	Pembesian	90,91,92,93,94,13FS-42 days,86FS-7 days
110	Begisting	90,91,92,93,94,13FS-42 days,86FS-7 days
111	Stutwerk	90,91,92,93,94,13FS-42 days,86FS-7 days
112	Membongkar cetakan	90,91,92,93,94,13FS-42 days,86FS-7 days
113	Beton plat lantai tebal 12 cm K300	
114	Beton plat lantai tebal 12 cm K300	90,91,92,93,94,13FS-42 days,86FS-7 days
115	Beton plat tangga dan bordes tebal 15 cm K300	
116	Beton	96FS+35 days,97FS+35 days,98FS+35 days,99FS+35 days,100FS+35 days,102,103,104,105,106,108,109,110,111,112,114,122FS+14 days
117	Pembesian	96FS+35 days,97FS+35 days,98FS+35 days,99FS+35 days,100FS+35 days,102,103,104,105,106,108,109,110,111,112,114,122FS+14 days
118	Begisting	96FS+35 days,97FS+35 days,98FS+35 days,99FS+35 days,100FS+35 days,102,103,104,105,106,108,109,110,111,112,114,122FS+14 days
119	Stutwerk	96FS+35 days,97FS+35 days,98FS+35 days,99FS+35 days,100FS+35 days,102,103,104,105,106,108,109,110,111,112,114,122FS+14 days
120	Membongkar cetakan	96FS+35 days,97FS+35 days,98FS+35 days,99FS+35 days,100FS+35 days,102,103,104,105,106,108,109,110,111,112,114,122FS+14 days
121	Besi D 13 untuk stek kolom dan balok	
122	Besi D 13 untuk stek kolom dan balok	90FS+14 days,91FS+14 days,92FS+14 days,93FS+14 days,94FS+14 days
123	LANTAI 2	
124	PEKERJAAN BETON BERTULANG	
125	Beton Kolom K1: 50/70, K 300	
126	Beton	90,91,92,93,94
127	Pembesian	90,91,92,93,94
128	Begisting	90,91,92,93,94
129	Membongkar cetakan	90,91,92,93,94
130	Stutwerk	90,91,92,93,94
131	Beton Kolom K2: 30/30, K 300	
132	Beton	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
133	Pembesian	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
134	Begisting	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
135	Stutwerk	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
136	Membongkar cetakan	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days

137	Beton Balok B1: 35/65, K 300	
138	Beton	126,127,128,129,130
139	Pembesian	126,127,128,129,130
140	Begisting	126,127,128,129,130
141	Stutwerk	126,127,128,129,130
142	Membongkar cetakan	126,127,128,129,130
143	Beton Balok B2: 25/40, K 300	
144	Beton	126,127,128,129,130
145	Pembesian	126,127,128,129,130
146	Begisting	126,127,128,129,130
147	Stutwerk	126,127,128,129,130
148	Membongkar cetakan	126,127,128,129,130
149	Beton plat lantai tebal 12 cm K300	
150	Beton plat lantai tebal 12 cm K300	126,127,128,129,130
151	Beton plat tangga dan bordes tebal 15 cm K300	
152	Beton	132FS+35 days,133FS+35 days,134FS+35 days,135FS+35 days,136FS+35 days,138,139,140,141,145,146,147,148,150,158FS+14 days
153	Pembesian	132FS+35 days,133FS+35 days,134FS+35 days,135FS+35 days,136FS+35 days,138,139,140,141,145,146,147,148,150,158FS+14 days
154	Begisting	132FS+35 days,133FS+35 days,134FS+35 days,135FS+35 days,136FS+35 days,138,139,140,141,145,146,147,148,150,158FS+14 days
155	Stutwerk	132FS+35 days,133FS+35 days,134FS+35 days,135FS+35 days,136FS+35 days,138,139,140,141,145,146,147,148,150,158FS+14 days
156	Membongkar cetakan	132FS+35 days,133FS+35 days,134FS+35 days,135FS+35 days,136FS+35 days,138,139,140,141,145,146,147,148,150,158FS+14 days
157	Besi D 13 untuk stek kolom dan balok	
158	Besi D 13 untuk stek kolom dan balok	126FS+14 days,127FS+14 days,128FS+14 days,129FS+14 days,130FS+14 days,116FS-7 days,117FS-7 days,118FS-7 days,119FS-7 days,120FS-7 days
159	LANTAI 3	
160	PEKERJAAN BETON BERTULANG	
161	Beton Kolom K1: 50/70, K 300	
162	Beton	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
163	Pembesian	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
164	Begisting	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
165	Membongkar cetakan	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
166	Stutwerk	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days

167	Beton Kolom K2: 30/30, K 300	
168	Beton	162FS-14 days,163FS-14 days,164FS-14 days,165FS-14 days,166FS-14 days
169	Pembesian	162FS-14 days,163FS-14 days,164FS-14 days,165FS-14 days,166FS-14 days
170	Begisting	162FS-14 days,163FS-14 days,164FS-14 days,165FS-14 days,166FS-14 days
171	Stutwerk	162FS-14 days,163FS-14 days,164FS-14 days,165FS-14 days,166FS-14 days
172	Membongkar cetakan	162FS-14 days,163FS-14 days,164FS-14 days,165FS-14 days,166FS-14 days
173	Beton Balok B1: 35/65, K 300	
174	Beton	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
175	Pembesian	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
176	Begisting	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
177	Stutwerk	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
178	Membongkar cetakan	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
179	Beton Balok B2: 25/45, K 300	
180	Beton	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
181	Pembesian	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
182	Begisting	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
183	Stutwerk	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
184	Membongkar cetakan	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
185	Beton plat atap tebal 10 cm 1 : 2 : 3 K 275	
186	Beton plat atap tebal 10 cm 1 : 2 : 3 K 275	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
187	Lisplang beton tebal 10 cm	
188	Lisplang beton tebal 10 cm	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
189	Besi D 13 untuk stek kolom dan balok	
190	Besi D 13 untuk stek kolom dan balok	168FS+21 days,169FS+21 days,170FS+21 days,171FS+21 days,172FS+21 days,174FS-7 days,175FS-7 days,176FS-7 days,177FS-7 days,178FS-7 days,180FS-7 days,181FS-7 days,182FS-7 days,183FS-7 days,184FS-7 days,186FS-7 days,188FS-7 days,192FS-21 days
191	Water proofing membran bakar (sika roof 300 RM/ Bitu seal)	
192	Water proofing membran bakar (sika roof 300 RM/ Bitu seal)	162FS+14 days,163FS+14 days,164FS+14 days,165FS+14 days,166FS+14 days
193	ATAP	
194	Atap 1 Depan	
195	Baja IWF350 x 175 x 7 x 11 mm (KD1)	255FS+7 days
196	Baja IWF250 x 125 x 6 x 9 mm (KD2)	195FS-7 days
197	Baja IWF250 x 125 x 6 x 9 mm (KD3)	195FS-7 days
198	Baja IWF350 x 175 x 7 x 11 mm (JR1)	195FS-7 days
199	Baja IWF250 x 125 x 6 x 9 mm (balok tarik)	195
200	Gording Profil C 200.75.20.3,2	195FS+7 days
201	Sagrot dengan besi diameter 12 mm	195FS+14 days
202	Trek stang dengan besi diameter 16 mm	195FS+14 days
203	Haunch IWF250 x 125 x 6 x 8.5 mm	195
204	Plat plendes t : 12 mm	195
205	Plat sambung t : 10 mm	195FS+7 days,253FS-28 days
206	Plat rib t : 6 mm	195FS+14 days

207	Plat dudukan gording t : 6 mm	195FS+21 days
208	Angkur baut Ø 19 mm	195
209	Baut Ø 16 mm (sambung)	195
210	Mengerjakan pengelasan	195FS-7 days
211	Pasang usuk dan reng baja ringan	195FS+7 days
212	Penutup atap genteng Glazur Sek. KIA	195FS+7 days
213	Bubungan genteng glazur sek. KIA	196FS+42 days,197FS+42 days,198FS+42 days,199FS+35 days,200FS+28 days,201FS+21 days,202FS+21 days,203FS+35 days,204FS+35 days,206FS+21 days,207FS+14 days,208FS+35 days,209FS+35 days,210FS+14 days,211,212,216FS-7 days,205FS+21 days
214	Genteng akhiran (Badongan)	196FS+42 days,197FS+42 days,198FS+42 days,199FS+35 days,200FS+28 days,201FS+21 days,202FS+21 days,203FS+35 days,204FS+35 days,206FS+21 days,207FS+14 days,208FS+35 days,209FS+35 days,210FS+14 days,211,212,216FS-7 days
215	Genteng Mahkota	196FS+42 days,197FS+42 days,198FS+42 days,199FS+35 days,200FS+28 days,201FS+21 days,202FS+21 days,203FS+35 days,204FS+35 days,206FS+21 days,207FS+14 days,208FS+35 days,209FS+35 days,210FS+14 days,211,212,216FS-7 days
216	Intalasi Penyalur/penangkal petir Electroda	195FS+35 days
217	Cat bubungan	213FS-7 days,214FS-7 days,215FS-7 days
218	Atap 2 Kanopi	
219	Rangka kuda-kuda baja siku 60x60x6 (kanopi)	195FS+14 days
220	Gording Profil C 125.50.20.3,2 (kanopi)	219
221	Jurai, Nok, dobel Profil [] C 125.50.20.3,2 (kanopi)	219FS+7 days
222	Plat buhul dengan tebal 10 mm (kanopi)	219FS+14 days
223	Sagrot dengan besi diameter 12 mm (kanopi)	219FS+14 days
224	Trek stang dengan besi diameter 12 mm (kanopi)	219FS+14 days
225	Dudukan gording dengan profil siku 60x60x6 (kanopi)	219FS+14 days
226	Mengerjakan pengelasan	219FS-7 days
227	Pasang usuk dan reng baja ringan (kanopi)	219FS+14 days
228	Penutup atap genteng Glazur Sek. KIA	219FS+14 days
229	Bubungan genteng glazur sek. KIA	219FS+21 days
230	Genteng akhiran (Badongan)	219FS+21 days
231	Genteng Mahkota	219FS+21 days
232	Cat bubungan	220FS+14 days,221FS+7 days,222,223,224,225,226,227,228,229FS-7 days,230FS-7 days,231FS-7 days,217FS-7 days
233	PEKERJAAN TANAH DAN PASIR	
234	Galian tanah	4FS+7 days,5FS-7 days,7FS-28 days,8FS+14 days,9FS+14 days,10FS+7 days
235	Urug tanah kembali	234FS+7 days
236	PEKERJAAN PASANGAN DAN PLESTERAN	
237	Pasangan batu kali 1 : 5 (pagar dan saluran)	234FS+14 days,235FS-14 days
238	Pasang dinding pre Cast 240 x 40 x 5 cm	237FS-42 days
239	Plesteran saluran 1 : 3	237
240	Acian saluran	238FS-28 days,239FS-42 days

241	PEKERJAAN BETON BERTULANG	
242	Kolom precast 260 x 18 x 18 cm	
243	Kolom precast 260 x 18 x 18 cm	257FS-21 days
244	Kolom dan balok 30/30	
245	Beton	257FS-28 days
246	Pembesian	257FS-28 days
247	Begisting	257FS-28 days
248	Stutwerk	257FS-28 days
249	Membongkar cetakan	257FS-28 days
250	Beton plat tutup saluran baru tebal 12 cm	
251	Beton plat tutup saluran baru tebal 12 cm	257FS+21 days,240FS-42 days
252	Beton plat tutup saluran lama tebal 12 cm	
253	Beton plat tutup saluran baru tebal 12 cm	255FS+21 days,251FS-21 days,245,246,247,248,249,243FS-21 days,190FS-7 days,152FS-14 days,153FS-14 days,154FS-14 days,155FS-14 days,156FS-14 days
254	Beton plat menerus atas siklop	
255	Beton plat tutup saluran baru tebal 12 cm	257FS-63 days
256	Pondasi siklop, 60% beton campuran 1 PC:2 PB:3 KR dan 40% batu belah	
257	Pondasi siklop, 60% beton campuran 1 PC:2 PB:3 KR dan 40% batu belah	234FS-14 days

LINTASAN KRITIS SETELAH DITAMBAH LEMBUR 1 JAM

No. Task	Name Task	Prodessor
4	Tiang pancang precast K450 □ 25 cm H: 12 m. 80 kolom. (1 kolom 4 titik pancang)	6FS-42 days
5	Alat pancang hydraulic jacking 240 T	6FS-42 days
6	Pengupasan tanah sedalam 40 cm	
11	Urug tanah kembali	4FS+7 days,5FS-7 days,7FS-28 days,8FS+14 days,9FS+14 days,10FS+7 days
12	Urug tanah peninggian	4FS+7 days,5FS-7 days,7FS-28 days,8FS+14 days,9FS+14 days,10FS+7 days
13	Urug sirtu	11FS+28 days,12FS-35 days
16	Pasangan pondasi batu kali 1 : 5 (PO1)	6FS-42 days
17	Pasangan pondasi batu kali 1 : 5 (PO2)	16FS-7 days
18	Pasangan pondasi batu kali 1 : 5 dinding penahan tanah (PO4)	16
19	Pasangan pondasi batu kali 1 : 5 dinding penahan tanah (PO6)	17FS+21 days,18
20	Pasangan pondasi batu kali 1 : 5 dinding penahan tanah (PO7)	17FS+28 days,18FS+7 days
21	Pasang buis beton Ø 80 cm	19FS+7 days,20
23	Beton Sloof S1: 30/50 K300	
24	Beton	16FS+7 days
25	Pembesian	16FS+7 days
26	Begisting	16FS+7 days
27	Membongkar cetakan	16FS+7 days
28	Beton Sloof S3: 15/25 K275	
29	Beton	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
30	Pembesian	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
31	Begisting	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
32	Membongkar cetakan	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
33	Beton Kolom K1: 50/70, K 300	
34	Beton	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
35	Pembesian	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
36	Begisting	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
37	Membongkar cetakan	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
38	Stutwerk	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days

39	Beton Kolom K2: 30/30, K 300	
40	Beton	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days,21FS-7 days
41	Pembesian	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days,21FS-7 days
42	Begisting	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days,21FS-7 days
43	Stutwerk	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days,21FS-7 days
44	Membongkar cetakan	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days,21FS-7 days
45	Beton Kolom K3: 40/40, K 300	
46	Beton	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
47	Pembesian	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
48	Begisting	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
49	Stutwerk	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
50	Membongkar cetakan	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days

51	Beton Balok B1: 35/65, K 300	
52	Beton	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
53	Pembesian	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
54	Begisting	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
55	Stutwerk	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
56	Membongkar cetakan	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
57	Beton Balok B2: 25/40, K 300	
58	Beton	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
59	Pembesian	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
60	Begisting	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
61	Stutwerk	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
62	Membongkar cetakan	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
63	Beton plat lantai tebal 12 cm K300	
64	Beton plat lantai tebal 12 cm K300	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days

65	Beton plat tangga dan bordes tebal 15 cm K300	
66	Beton	29FS+14 days,30FS+14 days,31FS+14 days,32FS+14 days,34FS-7 days,35FS-7 days,36FS-7 days,37FS-7 days,38FS-7 days,72FS+14 days,74FS+28 days,76FS+28 days
67	Pembesian	29FS+14 days,30FS+14 days,31FS+14 days,32FS+14 days,34FS-7 days,35FS-7 days,36FS-7 days,37FS-7 days,38FS-7 days,72FS+14 days,74FS+28 days,76FS+28 days
68	Begisting	29FS+14 days,30FS+14 days,31FS+14 days,32FS+14 days,34FS-7 days,35FS-7 days,36FS-7 days,37FS-7 days,38FS-7 days,72FS+14 days,74FS+28 days,76FS+28 days
69	Stutwerk	29FS+14 days,30FS+14 days,31FS+14 days,32FS+14 days,34FS-7 days,35FS-7 days,36FS-7 days,37FS-7 days,38FS-7 days,72FS+14 days,74FS+28 days,76FS+28 days
70	Membongkar cetakan	29FS+14 days,30FS+14 days,31FS+14 days,32FS+14 days,34FS-7 days,35FS-7 days,36FS-7 days,37FS-7 days,38FS-7 days,72FS+14 days,74FS+28 days,76FS+28 days
71	Beton footplat F1: 1,5 x 1,5 m tebal 40 cm K300	
72	Beton footplat F1: 1,5 x 1,5 m tebal 40 cm K300	24FS-21 days,25FS-21 days,26FS-21 days,27FS-21 days
73	Beton footplat F2: 1 x 1 m tebal 40 cm K300	
74	Beton footplat F2: 1 x 1 m tebal 40 cm K300	24FS-21 days,25FS-21 days,26FS-21 days,27FS-21 days
75	Beton lantai kerja tebal 10 cm K 175	
76	Beton lantai kerja tebal 10 cm K 175	24FS-21 days,25FS-21 days,26FS-21 days,27FS-21 days
77	Dinding beton penahan tanah tebal 15 cm	
78	Beton	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
79	Pembesian	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
80	Begisting	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
81	Stutwerk	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
82	Membongkar Cetakan	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days

83	Pondasi siklop, 60% beton campuran 1 PC:2 PB:3 KR dan 40% batu belah	
84	Pondasi siklop, 60% beton campuran 1 PC:2 PB:3 KR dan 40% batu belah	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days
85	Besi D 13 untuk stek kolom dan balok	
86	Besi D 13 untuk stek kolom dan balok	40FS+14 days,41FS+14 days,42FS+14 days,43FS+14 days,44FS+14 days,46FS+14 days,47FS+14 days,48FS+14 days,49FS+14 days,50FS+14 days,52,53,54,55,56,58,59,60,61,62,64,66,67,68,69,70,78FS+14 days,79FS+14 days,80FS+14 days,81FS+14 days,82FS+14 days,84FS+14 days
89	Beton Kolom K1: 50/70, K 300	
90	Beton	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days
91	Pembesian	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days
92	Begisting	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days
93	Membongkar cetakan	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days
94	Stutwerk	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days

95	Beton Kolom K2: 30/30, K 300	
96	Beton	90FS-14 days,91FS-14 days,92FS-14 days,93FS-14 days,94FS-14 days
97	Pembesian	90FS-14 days,91FS-14 days,92FS-14 days,93FS-14 days,94FS-14 days
98	Begisting	90FS-14 days,91FS-14 days,92FS-14 days,93FS-14 days,94FS-14 days
99	Stutwerk	90FS-14 days,91FS-14 days,92FS-14 days,93FS-14 days,94FS-14 days
100	Membongkar cetakan	90FS-14 days,91FS-14 days,92FS-14 days,93FS-14 days,94FS-14 days
101	Beton Balok B1: 35/65, K 300	
102	Beton	90,91,92,93,94,13FS-42 days,86FS-7 days
103	Pembesian	90,91,92,93,94,13FS-42 days,86FS-7 days
104	Begisting	90,91,92,93,94,13FS-42 days,86FS-7 days
105	Stutwerk	90,91,92,93,94,13FS-42 days,86FS-7 days
106	Membongkar cetakan	90,91,92,93,94,13FS-42 days,86FS-7 days
107	Beton Balok B2: 25/40, K 300	
108	Beton	90,91,92,93,94,13FS-42 days,86FS-7 days
109	Pembesian	90,91,92,93,94,13FS-42 days,86FS-7 days
110	Begisting	90,91,92,93,94,13FS-42 days,86FS-7 days
111	Stutwerk	90,91,92,93,94,13FS-42 days,86FS-7 days
112	Membongkar cetakan	90,91,92,93,94,13FS-42 days,86FS-7 days
113	Beton plat lantai tebal 12 cm K300	
114	Beton plat lantai tebal 12 cm K300	90,91,92,93,94,13FS-42 days,86FS-7 days

115	Beton plat tangga dan bordes tebal 15 cm K300	
116	Beton	96FS+35 days,97FS+35 days,98FS+35 days,99FS+35 days,100FS+35 days,102,103,104,105,106,108,109,110,111,112,114,122FS+14 days
117	Pembesian	96FS+35 days,97FS+35 days,98FS+35 days,99FS+35 days,100FS+35 days,102,103,104,105,106,108,109,110,111,112,114,122FS+14 days
118	Begisting	96FS+35 days,97FS+35 days,98FS+35 days,99FS+35 days,100FS+35 days,102,103,104,105,106,108,109,110,111,112,114,122FS+14 days
119	Stutwerk	96FS+35 days,97FS+35 days,98FS+35 days,99FS+35 days,100FS+35 days,102,103,104,105,106,108,109,110,111,112,114,122FS+14 days
120	Membongkar cetakan	96FS+35 days,97FS+35 days,98FS+35 days,99FS+35 days,100FS+35 days,102,103,104,105,106,108,109,110,111,112,114,122FS+14 days
121	Besi D 13 untuk stek kolom dan balok	
122	Besi D 13 untuk stek kolom dan balok	90FS+14 days,91FS+14 days,92FS+14 days,93FS+14 days,94FS+14 days
125	Beton Kolom K1: 50/70, K 300	
126	Beton	90,91,92,93,94
127	Pembesian	90,91,92,93,94
128	Begisting	90,91,92,93,94
129	Membongkar cetakan	90,91,92,93,94
130	Stutwerk	90,91,92,93,94
131	Beton Kolom K2: 30/30, K 300	
132	Beton	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
133	Pembesian	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
134	Begisting	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
135	Stutwerk	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
136	Membongkar cetakan	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
137	Beton Balok B1: 35/65, K 300	
138	Beton	126,127,128,129,130
139	Pembesian	126,127,128,129,130
140	Begisting	126,127,128,129,130
141	Stutwerk	126,127,128,129,130
143	Beton Balok B2: 25/40, K 300	
145	Pembesian	126,127,128,129,130
146	Begisting	126,127,128,129,130
147	Stutwerk	126,127,128,129,130
148	Membongkar cetakan	126,127,128,129,130
149	Beton plat lantai tebal 12 cm K300	
150	Beton plat lantai tebal 12 cm K300	126,127,128,129,130

151	Beton plat tangga dan bordes tebal 15 cm K300	
152	Beton	132FS+35 days,133FS+35 days,134FS+35 days,135FS+35 days,136FS+35 days,138,139,140,141,145,146,147,148,150,158FS+14 days
153	Pembesian	132FS+35 days,133FS+35 days,134FS+35 days,135FS+35 days,136FS+35 days,138,139,140,141,145,146,147,148,150,158FS+14 days
154	Begisting	132FS+35 days,133FS+35 days,134FS+35 days,135FS+35 days,136FS+35 days,138,139,140,141,145,146,147,148,150,158FS+14 days
155	Stutwerk	132FS+35 days,133FS+35 days,134FS+35 days,135FS+35 days,136FS+35 days,138,139,140,141,145,146,147,148,150,158FS+14 days
156	Membongkar cetakan	132FS+35 days,133FS+35 days,134FS+35 days,135FS+35 days,136FS+35 days,138,139,140,141,145,146,147,148,150,158FS+14 days
157	Besi D 13 untuk stek kolom dan balok	
158	Besi D 13 untuk stek kolom dan balok	126FS+14 days,127FS+14 days,128FS+14 days,129FS+14 days,130FS+14 days,116FS-7 days,117FS-7 days,118FS-7 days,119FS-7 days,120FS-7 days

161	Beton Kolom K1: 50/70, K 300	
162	Beton	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
163	Pembesian	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
164	Begisting	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
165	Membongkar cetakan	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
166	Stutwerk	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
167	Beton Kolom K2: 30/30, K 300	
168	Beton	162FS-14 days,163FS-14 days,164FS-14 days,165FS-14 days,166FS-14 days
169	Pembesian	162FS-14 days,163FS-14 days,164FS-14 days,165FS-14 days,166FS-14 days
170	Begisting	162FS-14 days,163FS-14 days,164FS-14 days,165FS-14 days,166FS-14 days
171	Stutwerk	162FS-14 days,163FS-14 days,164FS-14 days,165FS-14 days,166FS-14 days
172	Membongkar cetakan	162FS-14 days,163FS-14 days,164FS-14 days,165FS-14 days,166FS-14 days
173	Beton Balok B1: 35/65, K 300	
174	Beton	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
175	Pembesian	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
176	Begisting	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
177	Stutwerk	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
178	Membongkar cetakan	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days

179	Beton Balok B2: 25/45, K 300	
180	Beton	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
181	Pembesian	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
182	Begisting	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
183	Stutwerk	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
184	Membongkar cetakan	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
185	Beton plat atap tebal 10 cm 1 : 2 : 3 K 275	
186	Beton plat atap tebal 10 cm 1 : 2 : 3 K 275	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
187	Lisplang beton tebal 10 cm	
188	Lisplang beton tebal 10 cm	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
189	Besi D 13 untuk stek kolom dan balok	
190	Besi D 13 untuk stek kolom dan balok	168FS+21 days,169FS+21 days,170FS+21 days,171FS+21 days,172FS+21 days,174FS-7 days,175FS-7 days,176FS-7 days,177FS-7 days,178FS-7 days,180FS-7 days,181FS-7 days,182FS-7 days,183FS-7 days,184FS-7 days,186FS-7 days,188FS-7 days,192FS-21 days
191	Water proofing membran bakar (sika roof 300 RM/ Bitu seal)	
192	Water proofing membran bakar (sika roof 300 RM/ Bitu seal)	162FS+14 days,163FS+14 days,164FS+14 days,165FS+14 days,166FS+14 days
205	Plat sambung t : 10 mm	195FS+7 days,253FS-28 days
252	Beton plat tutup saluran lama tebal 12 cm	
253	Beton plat tutup saluran baru tebal 12 cm	255FS+21 days,251FS-21 days,245,246,247,248,249,243FS-21 days,190FS-7 days,152FS-14 days,153FS-14 days,154FS-14 days,155FS-14 days,156FS-14 days

LINTASAN KRITIS SETELAH DITAMBAH LEMBUR 2 JAM

No. Task	Name Task	Prodesesor
4	Tiang pancang precast K450 □ 25 cm H: 12 m. 80 kolom. (1 kolom 4 titik p	6FS-42 days
5	Alat pancang hidraulic jacking 240 T	6FS-42 days
6	Pengupasan tanah sedalam 40 cm	
10	Urug pasir bawah pondasi , t = 10 cm	6FS-49 days
11	Urug tanah kembali	4FS+7 days,5FS-7 days,7FS-28 days,8FS+14 days,9FS+14 days,10FS+7 days
12	Urug tanah peninggian	4FS+7 days,5FS-7 days,7FS-28 days,8FS+14 days,9FS+14 days,10FS+7 days
13	Urug sirtu	11FS+28 days,12FS-35 days
16	Pasangan pondasi batu kali 1 : 5 (PO1)	6FS-42 days
17	Pasangan pondasi batu kali 1 : 5 (PO2)	16FS-7 days
18	Pasangan pondasi batu kali 1 : 5 dinding penahan tanah (PO4)	16
19	Pasangan pondasi batu kali 1 : 5 dinding penahan tanah (PO6)	17FS+21 days,18
20	Pasangan pondasi batu kali 1 : 5 dinding penahan tanah (PO7)	17FS+28 days,18FS+7 days
21	Pasang buis beton Ø 80 cm	19FS+7 days,20
23	Beton Sloof S1: 30/50 K300	
24	Beton	16FS+7 days
25	Pembesian	16FS+7 days
26	Begisting	16FS+7 days
27	Membongkar cetakan	16FS+7 days
28	Beton Sloof S3: 15/25 K275	
29	Beton	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
30	Pembesian	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
31	Begisting	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
32	Membongkar cetakan	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
33	Beton Kolom K1: 50/70, K 300	
34	Beton	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
35	Pembesian	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
36	Begisting	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
37	Membongkar cetakan	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
38	Stutwerk	24FS-14 days,25FS-14 days,26FS-14 days,27FS-14 days
39	Beton Kolom K2: 30/30, K 300	
40	Beton	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days,21FS-7 days

41	Pembesian	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days,21FS-7 days
42	Begisting	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days,21FS-7 days
43	Stutwerk	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days,21FS-7 days
44	Membongkar cetakan	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days,21FS-7 days
45	Beton Kolom K3: 40/40, K 300	
46	Beton	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
47	Pembesian	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
48	Begisting	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
49	Stutwerk	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
50	Membongkar cetakan	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
51	Beton Balok B1: 35/65, K 300	
52	Beton	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
53	Pembesian	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
54	Begisting	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
55	Stutwerk	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
56	Membongkar cetakan	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
57	Beton Balok B2: 25/40, K 300	
58	Beton	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
59	Pembesian	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
60	Begisting	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
61	Stutwerk	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
62	Membongkar cetakan	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days

63	Beton plat lantai tebal 12 cm K300	
64	Beton plat lantai tebal 12 cm K300	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
65	Beton plat tangga dan bordes tebal 15 cm K300	
66	Beton	29FS+14 days,30FS+14 days,31FS+14 days,32FS+14 days,34FS-7 days,35FS-7 days,36FS-7 days,37FS-7 days,38FS-7 days,72FS+14 days,74FS+28 days,76FS+28 days
67	Pembesian	29FS+14 days,30FS+14 days,31FS+14 days,32FS+14 days,34FS-7 days,35FS-7 days,36FS-7 days,37FS-7 days,38FS-7 days,72FS+14 days,74FS+28 days,76FS+28 days
68	Begisting	29FS+14 days,30FS+14 days,31FS+14 days,32FS+14 days,34FS-7 days,35FS-7 days,36FS-7 days,37FS-7 days,38FS-7 days,72FS+14 days,74FS+28 days,76FS+28 days
69	Stutwerk	29FS+14 days,30FS+14 days,31FS+14 days,32FS+14 days,34FS-7 days,35FS-7 days,36FS-7 days,37FS-7 days,38FS-7 days,72FS+14 days,74FS+28 days,76FS+28 days
70	Membongkar cetakan	29FS+14 days,30FS+14 days,31FS+14 days,32FS+14 days,34FS-7 days,35FS-7 days,36FS-7 days,37FS-7 days,38FS-7 days,72FS+14 days,74FS+28 days,76FS+28 days
71	Beton footplat F1: 1,5 x 1,5 m tebal 40 cm K300	
72	Beton footplat F1: 1,5 x 1,5 m tebal 40 cm K300	24FS-21 days,25FS-21 days,26FS-21 days,27FS-21 days
73	Beton footplat F2: 1 x 1 m tebal 40 cm K300	
74	Beton footplat F2: 1 x 1 m tebal 40 cm K300	24FS-21 days,25FS-21 days,26FS-21 days,27FS-21 days
75	Beton lantai kerja tebal 10 cm K 175	
76	Beton lantai kerja tebal 10 cm K 175	24FS-21 days,25FS-21 days,26FS-21 days,27FS-21 days
77	Dinding beton penahan tanah tebal 15 cm	
78	Beton	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
79	Pembesian	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
80	Begisting	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
81	Stutwerk	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days
82	Membongkar Cetakan	29,30,31,32,34FS-21 days,35FS-21 days,36FS-21 days,37FS-21 days,38FS-21 days,72,74FS+14 days,76FS+14 days

83	Pondasi siklop, 60% beton campuran 1 PC:2 PB:3 KR dan 40% batu belah	
84	Pondasi siklop, 60% beton campuran 1 PC:2 PB:3 KR dan 40% batu belah	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days
85	Besi D 13 untuk stek kolom dan balok	
86	Besi D 13 untuk stek kolom dan balok	40FS+14 days,41FS+14 days,42FS+14 days,43FS+14 days,44FS+14 days,46FS+14 days,47FS+14 days,48FS+14 days,49FS+14 days,50FS+14 days,52,53,54,55,56,58,59,60,61,62,64,66,67,68,69,70,78FS+14 days,79FS+14 days,80FS+14 days,81FS+14 days,82FS+14 days,84FS+14 days
89	Beton Kolom K1: 50/70, K 300	
90	Beton	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days
91	Pembesian	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days
92	Begisting	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days
93	Membongkar cetakan	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days
94	Stutwerk	29FS+7 days,30FS+7 days,31FS+7 days,32FS+7 days,34FS-14 days,35FS-14 days,36FS-14 days,37FS-14 days,38FS-14 days,72FS+7 days,74FS+21 days,76FS+21 days
95	Beton Kolom K2: 30/30, K 300	
96	Beton	90FS-14 days,91FS-14 days,92FS-14 days,93FS-14 days,94FS-14 days
97	Pembesian	90FS-14 days,91FS-14 days,92FS-14 days,93FS-14 days,94FS-14 days
98	Begisting	90FS-14 days,91FS-14 days,92FS-14 days,93FS-14 days,94FS-14 days
99	Stutwerk	90FS-14 days,91FS-14 days,92FS-14 days,93FS-14 days,94FS-14 days
100	Membongkar cetakan	90FS-14 days,91FS-14 days,92FS-14 days,93FS-14 days,94FS-14 days
101	Beton Balok B1: 35/65, K 300	
102	Beton	90,91,92,93,94,13FS-42 days,86FS-7 days
103	Pembesian	90,91,92,93,94,13FS-42 days,86FS-7 days
104	Begisting	90,91,92,93,94,13FS-42 days,86FS-7 days
105	Stutwerk	90,91,92,93,94,13FS-42 days,86FS-7 days
106	Membongkar cetakan	90,91,92,93,94,13FS-42 days,86FS-7 days
107	Beton Balok B2: 25/40, K 300	
108	Beton	90,91,92,93,94,13FS-42 days,86FS-7 days
109	Pembesian	90,91,92,93,94,13FS-42 days,86FS-7 days
110	Begisting	90,91,92,93,94,13FS-42 days,86FS-7 days
111	Stutwerk	90,91,92,93,94,13FS-42 days,86FS-7 days
112	Membongkar cetakan	90,91,92,93,94,13FS-42 days,86FS-7 days
113	Beton plat lantai tebal 12 cm K300	
114	Beton plat lantai tebal 12 cm K300	90,91,92,93,94,13FS-42 days,86FS-7 days

115	Beton plat tangga dan bordes tebal 15 cm K300	
116	Beton	96FS+35 days,97FS+35 days,98FS+35 days,99FS+35 days,100FS+35 days,102,103,104,105,106,108,109,110,111,112,114,122FS+14 days
117	Pembesian	96FS+35 days,97FS+35 days,98FS+35 days,99FS+35 days,100FS+35 days,102,103,104,105,106,108,109,110,111,112,114,122FS+14 days
118	Begisting	96FS+35 days,97FS+35 days,98FS+35 days,99FS+35 days,100FS+35 days,102,103,104,105,106,108,109,110,111,112,114,122FS+14 days
119	Stutwerk	96FS+35 days,97FS+35 days,98FS+35 days,99FS+35 days,100FS+35 days,102,103,104,105,106,108,109,110,111,112,114,122FS+14 days
120	Membongkar cetakan	96FS+35 days,97FS+35 days,98FS+35 days,99FS+35 days,100FS+35 days,102,103,104,105,106,108,109,110,111,112,114,122FS+14 days
121	Besi D 13 untuk stek kolom dan balok	
122	Besi D 13 untuk stek kolom dan balok	90FS+14 days,91FS+14 days,92FS+14 days,93FS+14 days,94FS+14 days
125	Beton Kolom K1: 50/70, K 300	
126	Beton	90,91,92,93,94
127	Pembesian	90,91,92,93,94
128	Begisting	90,91,92,93,94
129	Membongkar cetakan	90,91,92,93,94
130	Stutwerk	90,91,92,93,94
131	Beton Kolom K2: 30/30, K 300	
132	Beton	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
133	Pembesian	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
134	Begisting	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
135	Stutwerk	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
136	Membongkar cetakan	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
137	Beton Balok B1: 35/65, K 300	
138	Beton	126,127,128,129,130
139	Pembesian	126,127,128,129,130
140	Begisting	126,127,128,129,130
141	Stutwerk	126,127,128,129,130
143	Beton Balok B2: 25/40, K 300	
145	Pembesian	126,127,128,129,130
146	Begisting	126,127,128,129,130
147	Stutwerk	126,127,128,129,130
148	Membongkar cetakan	126,127,128,129,130
149	Beton plat lantai tebal 12 cm K300	
150	Beton plat lantai tebal 12 cm K300	126,127,128,129,130

151	Beton plat tangga dan bordes tebal 15 cm K300	
152	Beton	132FS+35 days,133FS+35 days,134FS+35 days,135FS+35 days,136FS+35 days,138,139,140,141,145,146,147,148,150,158FS+14 days
153	Pembesian	132FS+35 days,133FS+35 days,134FS+35 days,135FS+35 days,136FS+35 days,138,139,140,141,145,146,147,148,150,158FS+14 days
154	Begisting	132FS+35 days,133FS+35 days,134FS+35 days,135FS+35 days,136FS+35 days,138,139,140,141,145,146,147,148,150,158FS+14 days
155	Stutwerk	132FS+35 days,133FS+35 days,134FS+35 days,135FS+35 days,136FS+35 days,138,139,140,141,145,146,147,148,150,158FS+14 days
156	Membongkar cetakan	132FS+35 days,133FS+35 days,134FS+35 days,135FS+35 days,136FS+35 days,138,139,140,141,145,146,147,148,150,158FS+14 days
157	Besi D 13 untuk stek kolom dan balok	
158	Besi D 13 untuk stek kolom dan balok	126FS+14 days,127FS+14 days,128FS+14 days,129FS+14 days,130FS+14 days,116FS-7 days,117FS-7 days,118FS-7 days,119FS-7 days,120FS-7 days
161	Beton Kolom K1: 50/70, K 300	
162	Beton	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
163	Pembesian	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
164	Begisting	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
165	Membongkar cetakan	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
166	Stutwerk	126FS-14 days,127FS-14 days,128FS-14 days,129FS-14 days,130FS-14 days
167	Beton Kolom K2: 30/30, K 300	
168	Beton	162FS-14 days,163FS-14 days,164FS-14 days,165FS-14 days,166FS-14 days
169	Pembesian	162FS-14 days,163FS-14 days,164FS-14 days,165FS-14 days,166FS-14 days
170	Begisting	162FS-14 days,163FS-14 days,164FS-14 days,165FS-14 days,166FS-14 days
171	Stutwerk	162FS-14 days,163FS-14 days,164FS-14 days,165FS-14 days,166FS-14 days
172	Membongkar cetakan	162FS-14 days,163FS-14 days,164FS-14 days,165FS-14 days,166FS-14 days

173	Beton Balok B1: 35/65, K 300	
174	Beton	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
175	Pembesian	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
176	Begisting	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
177	Stutwerk	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
178	Membongkar cetakan	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
179	Beton Balok B2: 25/45, K 300	
180	Beton	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
181	Pembesian	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
182	Begisting	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
183	Stutwerk	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
184	Membongkar cetakan	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
185	Beton plat atap tebal 10 cm 1 : 2 : 3 K 275	
186	Beton plat atap tebal 10 cm 1 : 2 : 3 K 275	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
187	Lisplang beton tebal 10 cm	
188	Lisplang beton tebal 10 cm	162FS-7 days,163FS-7 days,164FS-7 days,165FS-7 days,166FS-7 days
189	Besi D 13 untuk stek kolom dan balok	
190	Besi D 13 untuk stek kolom dan balok	168FS+21 days,169FS+21 days,170FS+21 days,171FS+21 days,172FS+21 days,174FS-7 days,175FS-7 days,176FS-7 days,177FS-7 days,178FS-7 days,180FS-7 days,181FS-7 days,182FS-7 days,183FS-7 days,184FS-7 days,186FS-7 days,188FS-7 days,192FS-21 days
205	Plat sambung t : 10 mm	195FS+7 days,253FS-28 days
213	Bubungan genteng glazur sek. KIA	196FS+42 days,197FS+42 days,198FS+42 days,199FS+35 days,200FS+28 days,201FS+21 days,202FS+21 days,203FS+35 days,204FS+35 days,206FS+21 days,207FS+14 days,208FS+35 days,209FS+35 days,210FS+14 days,211,212,216FS-7 days,205FS+21 days
252	Beton plat tutup saluran lama tebal 12 cm	
253	Beton plat tutup saluran baru tebal 12 cm	255FS+21 days,251FS-21 days,245,246,247,248,249,243FS-21 days,190FS-7 days,152FS-14 days,153FS-14 days,154FS-14 days,155FS-14 days,156FS-14 days